

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Santa Fe Railroad	
9. Well No.	
27	
10. Field and Pool, or Wildcat	
Lone Pine Dakota "D"	
12. County	
McKinley	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator
Tesoro Petroleum Corporation
3. Address of Operator
8520 Crownhill Boulevard, San Antonio, Texas 78209
4. Location of Well
UNIT LETTER <u>K</u> <u>1710</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>West</u> LINE, SECTION <u>7</u> TOWNSHIP <u>17N</u> RANGE <u>8W</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
6992 K.B.

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Exclude gas productive perforations in interval 2762'-64' by squeeze cementing and recompleat by perforating 2767'-69' (IES Log measurements). We intend to start this work August 20, 1971, and be complete by August 25, 1971.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. H. Benman TITLE Manager of Production Eng. DATE August 13, 1971

APPROVED BY Henry Ames TITLE Sup Dist III DATE 8-16-71

CONDITIONS OF APPROVAL, IF ANY: