

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

9. LEASE DESIGNATION AND SERIAL NO.

12335

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hospah

9. WELL NO.

52

10. FIELD AND POOL, OR WILDCAT

Hospah (Upper)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T-17-N, R-2-W

12. COUNTY OR PARISH 13. STATE

McKinley

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well

2. NAME OF OPERATOR
Tenneco Oil Company

3. ADDRESS OF OPERATOR
Suite 1200 Lincoln Tower Bldg., -Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface 720' F/M and 1850' F/WL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7043' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐


ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well spudded 4-18-72 with 12-1/4" hole and drilled to T.D. of 74'. Ran 2 Jts. of 8-5/8" 24# casing, landed @ 74', cemented with 50 sacks circulated. Tested B.O.P. and casing to 1000 psi, held ok. drilled out with 7-7/8" hole to T.D. of 1620' on 4-19-72, logged. Ran 50 Jts. 5-1/2" 15.5# casing landed at 1620', cemented with 150 sacks. Released rig 4-19-72.

Now waiting on completion unit.



APR 2 1972

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Sr. Production Clerk

DATE 4-24-72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: