

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N M - 8270

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hospah

9. WELL NO.

48

10. FIELD AND POOL, OR WILDCAT

So. Hospah-Lower Sand

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T-17-N, R-9-W

12. COUNTY OR PARISH

McKinley

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐2. NAME OF OPERATOR
Tenneco Oil Company3. ADDRESS OF OPERATOR
Suite 1200 Lincoln Tower Bldg., -Denver, Colorado 802034. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface 1485' F/NL and 2817 F/EI

(Unit Letter G)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7001 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:


TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well spudded 11-19-71 with 12-1/4" hole and drilled to T.D. of 62', ran 2 Jts. of 8-5/8" casing landed @ 62' cemented with 40 sacks, circulated. Tested casing and B.O.P. to 1000 psi, held ok. Drilled out with 7-7/8" hole to T.D. of 1625' on 11-21-71, logged, ran 49 Jts. of 5-1/2" 15.5# casing landed at 1625', cemented with 125 sacks. Released rig 11-25-71 and now waiting on completion unit.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Sr. Production Clerk

DATE 11-22-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side