

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 12335

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hospah

9. WELL NO.

49

10. FIELD AND POOL, OR WILDCAT

So Hospah Lower Sand

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 12, T-17-N, R-9-W

12. COUNTY OR PARISH 13. STATE

McKinley

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

Suite 1200 Lincoln Tower Bldg., -Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface 885' F/NL and 2117' F/EL

(UNIT LETTER "B")

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6994' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

Moved in completion unit 11-28-71, tested B.O.P. and casing  
to 1000 psi, held ok. Cleaned out to T. D. of 1610'. Drilled  
out shoe joint and drilled open hole 1610' to T.D. of 1620'  
on 11-29-71

Ran 45 Jts. of 2-7/8" tubing landed at 1566', install  
2-1/4" bore X 64" pump and 3/4" X 25' sucker rods.

Well tested 24 Hrs. 12-2-71, 76 BBls oil, no water, no gas.

DEC 4 1971


OIL CON. COM.  
DIST. 3

DEC 1971

U.S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE Sr. Production Clerk

DATE 12-2-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: