

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NR 0555841

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Slick

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

7-20N-5W

12. COUNTY OR PARISH

McKinley

13. STATE

N. M.

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Basin Fuels, Incorporated (FH 506-925-1232)

3. ADDRESS OF OPERATOR

152 Petroleum Center Bldg. Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface 660' FSL, 15 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6742 Gr.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☐
☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The following is a report of work performed, well status, and proposed plans:

Spud: By Brock Drilling Company and witnessed by U. S. G. S. Representative.
Moved in Mayhew 1000, spud 6 inch surface hole at 12:30 P.M.,
Drilled 6 inch hole to TD 90', Reamed surface hole to 12 1/2 inch,
became stuck at 40". This work performed on March 31, 1975.

April 1, 1975: Worked 12 1/2 bit free, came out of hole, released rig.

Well Status: TD 90' Waiting on Rotary tools to complete surface hole and
drill thru Point Lookout as proposed depth.

Plans: Propose to have rotary on hole near end of May or as soon thereafter
as adequate rotary becomes available.

Original Signed By:

CLAUDE C. KENNEDY

18. I hereby certify that the foregoing is true and correct

SIGNED

Claude C. Kennedy

TITLE

Drilling Supt.

DATE

5-2-1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side