

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Kirby Exploration Company		8. FARM OR LEASE NAME Chaco Monument	
3. ADDRESS OF OPERATOR P. O. Box 1745, Houston, Texas 77001		9. WELL NO. 1-13	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 990' FSL and 2166' FWL		10. FIELD AND POOL, OR WILDCAT Wildcat	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 13-20n-8W	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6544 GR		12. COUNTY OR PARISH McKinley	
		13. STATE N. Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>	WATER SHUT-OFF <input checked="" type="checkbox"/>	REPAIRING WELL <input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	MULTIPLE COMPLETE <input type="checkbox"/>	FRACTURE TREATMENT <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	ABANDON* <input type="checkbox"/>	SHOOTING OR ACIDIZING <input type="checkbox"/>	ABANDONMENT* <input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	(Other) <input type="checkbox"/>	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

12-4-75 Move in rotary tools - Cactus Drilling Co. Spud @ 7:00 P.M.
12-5-75. Drill 14 3/4" hole to 245 ft. Set 10 3/4" 40.5 # K-55 Casing @ 239 ft. Float @ 192 ft. Cement with 200 sacks Class "A" and 2% Ca Cl₂. Cement circ. plug down @ 4:45 P.M. 12-6-75. WOC 12 hrs. Nipple up. Test BOP. Drilling 8 3/4" hole to projected T.D. 5500 ft.

JAN 5 1976

18. I hereby certify that the foregoing is true and correct

SIGNED Jack D. Cook TITLE Agent DATE 12-31-75

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side