

NO. OF COPIES RECEIVED	7
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	5

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-85

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Fairfax Exploration, Inc.		8. Farm or Lease Name Bullseye
3. Address of Operator 301-B Graceland S.E., Albuquerque, N.M. 87108		9. Well No. 5
4. Location of Well UNIT LETTER <u>K</u> <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>18</u> TOWNSHIP <u>16 N</u> RANGE <u>9 W</u> NMPM.		10. Field and Pool, or Wildcat Marcelina Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 7257 Ground		12. County McKinley

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

### 17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Tested 4 1/2" production casing.
  2. Found rupture at 385' to 415'.
  3. Squeezed 200 sx cement into rupture.
  4. Pressured up last squeeze to 500 P.S.I.
  5. Allowed Cement to dry 36 hrs.
  6. Drilled out cement to bottom pf hole with 3 7/8" bit and power swivel.
- Work completed October 9, 1979.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. R. Kendrick TITLE President DATE October 11, 1979

Original Signed by A. R. Kendrick

APPROVED BY SUPERVISOR DISTRICT #3 DATE OCT 16 1979

CONDITIONS OF APPROVAL, IF ANY: