

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1 ✓
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG 2779	
7. Unit Agreement Name	
8. Farm or Lease Name	
STATE	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
CHACO WASH - DPT	
12. County	
McKinley	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator		8. Farm or Lease Name	
Colorado Plateau Geological Services, Inc.		STATE	
3. Address of Operator		9. Well No.	
P. O. Box 537; Farmington, New Mexico 87401		1	
4. Location of Well		10. Field and Pool, or Wildcat	
UNIT LETTER A, 970' FEET FROM THE North LINE AND 970' FEET FROM		CHACO WASH - DPT	
THE East LINE, SECTION 28 TOWNSHIP 20N RANGE 9W NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
6419 GR		McKinley	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 4/7/76. Drilled 6½" hole to 310'. Cored 310-330'. Cut 20', recovered 19'. 16' ss, spotty fluor, 3' shale. Reamed core hole and drilled to 520'. Cut oil sand 490-500'. 4/10/76 ran Electric Log. 4/11/76 ran 15 jts 4½", 10.50# casing and set @ 490' below ground level. Cemented w/20 sx regular cement. Estimated top cement 290'. 4/13/76 drilled out plug. Pressure tested to 400 PSI for 15 min. Held ok. Preparing to test and complete as oil well.

RECEIVED
DEC 16 1983
DIV.

RECEIVED
APR 15 1976
OIL CON. COM
DIST. 3

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark E. Weidler

TITLE Consulting Petroleum Geologist DATE 4/14/76

APPROVED BY AK Hendrick
CONDITIONS OF APPROVAL, IF ANY:

TITLE SUPERVISOR DIST. #2

DATE APR 15 1976