

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☒ GAS ☐
WELL WELL OTHER
2. NAME OF OPERATOR
Basin Fuels, Inc.
3. ADDRESS OF OPERATOR
Suite 300, 300 West Arrington, Farmington, New Mexico 87401
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
- 990' FSL & 1850' FWL

5. LEASE DESIGNATION AND SERIAL NO.

NM-7250

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

N/A

UNIT AGREEMENT NAME

N/A

8. FARM OR LEASE NAME

Easter Flats

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 12, T20N, R6W

12. COUNTY OR PARISH 13. STATE

McKinley

New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6764 GR & 6775 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Move in - rig up spud unit. L & B Speed Drill. Spud at 9:00 a.m. 1-7-77.
Drill 12 1/4" hole to temporary total depth 101 feet. Ran two joints 8 5/8"
20.0# X-42 casing and set at 98 feet. Cemented with 90 sacks class "B" +
2% CaCl₂. Plug down at 12:45 p.m. 1-7-77. Cement circulated. Wait on cement.
Nipple up blow out preventers and test same.



18. I hereby certify that the foregoing is true and correct

SIGNED

Jack D. Cook

TITLE

Agent

DATE

1-31-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE