

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LANC OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Fairfax Exploartion, Inc.		8. Farm or Lease Name Bullseye
3. Address of Operator 301-B Graceland S.E., Albuquerque, N.M. 87108		9. Well No. 7
4. Location of Well UNIT LETTER <u>D</u> <u>330</u> FEET FROM THE <u>West</u> LINE AND <u>330</u> FEET FROM THE <u>North</u> LINE, SECTION <u>19</u> TOWNSHIP <u>16 N</u> RANGE <u>9 W</u> N.M.P.M.		10. Field and Pool, or Wildcat Marcelina Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 7187 GR		12. County McKinley

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole to 1754' Top of Dakota "A" @ 1749'.
Set 1746' of 5 1/2" Casing: Weight 14.00#, Cemented With 130 sacks Pozmix A 65/35
(85 sx. class B Bulk cement mixed with 1625# Gilsonite w/2% Howcogel, 2% CaCl)
followed by 75 sx. Class B bulk cement w/ 2% CaCl.

Circulated 12 sx.to surface.

Job done by Halliburton

Completed June 23, 1977.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE President DATE June 27, 1977

Original Signed by A. R. Kendrick

APPROVED BY _____ TITLE SUPERVISOR DIST. #3 DATE _____

CONDITIONS OF APPROVAL, IF ANY: