

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1-24.

5. LEASE DESIGNATION AND SERIAL NO.

N00-C-14-20-4402

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

N00 - Navajo

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Franciscan Lake Mesa Verde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 13, T20N, R6W

12. COUNTY OR PARISH

McKinley

13. STATE

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Basin Fuels, Inc.

3. ADDRESS OF OPERATOR

Suite 300, 300 West Arrington, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

340' FNL & 350' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6729 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*


(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in - rig up Bayless Drilling Company, Spud at 2:00 p.m. 8-23-77. Drilled 9 7/8" hole to 95'. Ran 7 5/8" casing and set at 92', cemented with 70 sacks cement. Circulated cement returns. Plug down at 9:00 p.m. 8-23-77. Drilled 6 1/4" hole to 2830. Total depth at 8:30 a.m. 9-1-77. Ran open hole logs, IES and FDC. Ran 78 joints 4 1/2" 10.5# ST&C casing and set at 2816'. Cemented with 150 sacks class "B". Good circulation while cementing. Bumped plug at 4:50 a.m. 9-2-77. Wait on cement. Wait on completion unit.

RECEIVED

SEP 14 1977



18. I hereby certify that the foregoing is true and correct

SIGNED

William T. Jones

TITLE

Agent

DATE

9-13-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

SEP 19 1977

U. S. GEOLOGICAL SURVEY

*See Instructions on Reverse Side, 6010.

DURAND OFFICE COPY