

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐  
well well

2. NAME OF OPERATOR  
Joel B. Burr, Jr.

3. ADDRESS OF OPERATOR  
300 W. Arrington, Suite 300, Farmington, NM

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)  
990' FNL & 2310' FWL  
AT SURFACE:  
AT TOP PROD. INTERVAL: Same  
AT TOTAL DEPTH: Same

15. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:

|                      |                          |                          |
|----------------------|--------------------------|--------------------------|
| TEST WATER SHUT-OFF  | <input type="checkbox"/> | <input type="checkbox"/> |
| FRACTURE TREAT       | <input type="checkbox"/> | <input type="checkbox"/> |
| SHOOT OR ACIDIZE     | <input type="checkbox"/> | <input type="checkbox"/> |
| REPAIR WELL          | <input type="checkbox"/> | <input type="checkbox"/> |
| PULL OR ALTER CASING | <input type="checkbox"/> | <input type="checkbox"/> |
| MULTIPLE COMPLETE    | <input type="checkbox"/> | <input type="checkbox"/> |
| CHANGE ZONES         | <input type="checkbox"/> | <input type="checkbox"/> |
| ABANDON*             | <input type="checkbox"/> | <input type="checkbox"/> |
| (other)              | Initial                  | Completion               |

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

2-2.-78 Move in and rig up completion unit. Rig up Wireline Company and run Gamma Ray CBL from PBDT 2370' to top of cement at 1050'. No bond from PBDT to 2200'. Went in hole and perforated 1' at 2269'. Set cement retainer at 2364'. Squeezed with 75 sacks class "B" cement. Perforated 2346' to 2354'. Ran tubing and packer and swab tested. Swabbed estimated 10 barrels per hour, with 20% oil cut. Pulled packer and run tubing, rods, and pump. Waiting on surface equipment.

Subsurface Safety Valve: Manu. and Type

18. I hereby certify that the foregoing is true and correct

SIGNED William T. Jones TITLE Agent DATE 3-31-78


(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

|                                                 |                            |
|-------------------------------------------------|----------------------------|
| 5. LEASE                                        | NM 15646                   |
| 6. IF INDIAN, ALLOTTEE OR TRIBE NAME            |                            |
| 7. UNIT AGREEMENT NAME                          |                            |
| 8. FARM OR LEASE NAME                           | Robinson Coleman           |
| 9. WELL NO.                                     | #1                         |
| 10. FIELD OR WILDCAT NAME                       | Franciscan Lake Mesa Verde |
| 11. SEC., T., R., M. OR BLK. AND SURVEY OR AREA | Sec 13, T2DN, R6W          |
| 12. COUNTY OR PARISH                            | McKinley                   |
| 13. STATE                                       | New Mexico                 |
| 14. API NO.                                     |                            |
| 15. ELEVATIONS (SHOW DF KDB AND WD)             | 6730 GL                    |

(NOTE: Report results of multiple completion or zone change on Form 9-330.)



APR 3 1978

U. S. GEOLOGICAL SURVEY  
DURANGO, COLO.