



Capital Oil and Gas Corporation

214 - 984-1201

P. O. Box 1038

Kilgore, Texas 75662

214 - 984-2256

WORKOVER REPORT BULLS EYE #1Y

Contractor: Joe Salavar Drilling
Supervisors: Jim Pepper & B. J. Clark

2-28-81 M. I. Salavar Rig - R. U. Rig on Bulls Eye #1-Y

3-01-81 Did not work Sunday

3-02-81 R. D. well head assembly. Could not unseat pump. Start stripping rods and tubing out of hole. Couldn't back off pump or rods. S.I.

3-03-81 Crew didn't arrive due to snow.

3-04-81 OOH w/ 2 3/8 tubing. Had to cut most rods.
RIH w/ 1810' 2 7/8 tubing cir. paraffin solvent and inhibitor for 4 hrs. S.I. for night.

3-05-81 Pulled 1 JT tubing. Bt of tubing @ 1780'
RIH w/ new 2" pump and 3/4" rods. R.U. 2 7/8 head and new stuffing box. S.I. for night

3-06-81 Put well on production.
3:00 P.M. Good oil cut fluid to surface. Prepare to put well in test tank.

3-08-81 9:00 A.M. Start test on Bulls Eye #1-Y