

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- injection well	7. Unit Agreement Name Hospah Sand Unit
2. Name of Operator Tesoro Petroleum Corporation	8. Farm or Lease Name Hospah Sand Unit
3. Address of Operator 633 17th Street, Suite 2000, 1st of Denver Plaza, Denver, CO 80202	9. Well No. #90
4. Location of Well UNIT LETTER J 2390 FEET FROM THE south LINE AND 1475 FEET FROM THE east LINE, SECTION 36 TOWNSHIP 18N RANGE 9W NMPM.	10. Field and Pool, or Wildcat Hospah - Upper Sand
15. Elevation (Show whether DF, RT, GR, etc.) 7100' GR	12. County McKinely

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Drilling Operations ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was spudded @ 1:00 AM on 7/22/80.

Conductor/surface csg. was set @ 42' and cemented back to surface w/35 sx Class 'B' + 4% CaCl₂ on 7/22/80.

Production csg. - 5½", 14 lbs, K-55, ST & C csg. was set @ 1839' and cemented w/125 sx of Class 'B' + 10% salt on 7/26/80.

Cement top from CBL - 1020'
Cement Slurry temp. - 60°F


Minimum formation temp. - 96°F
Time cement in place - 10:15 AM on 7/26/80

Date of csg. test - 8/12/80

Test Pressure - 800 psi

Period of test - 30 mins.

Result - Held okay



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kary J. Kattenbach TITLE District Engineer DATE September 2, 1980

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE SEP 5 1980

CONDITIONS OF APPROVAL, IF ANY: