

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/> <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Hospah Sand Unit
2. Name of Operator Tesoro Petroleum Corporation	8. Farm or Lease Name Hospah Sand Unit
3. Address of Operator 633 17th St., Suite 2000, 1st of Denver Plaza, Denver, CO 80202	9. Well No. #92
4. Location of Well UNIT LETTER 0 1850 east 700 THE south 36 TOWNSHIP 18N RANGE 9W NMPM.	10. Field and Pool, or Wildcat Hospah - Upper Sand
15. Elevation (Show whether DF, RT, GR, etc.) 6957' GR	12. County McKinley

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JQB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Drilling Operations

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was spudded @ 9:15 AM on 7/13/80.

Conductor/surface csg. was set @ 42' and cemented back to surface w/35 sx Class 'B' + 4% CaCl₂ on 7/13/80.

Production csg. - 5½", 14 lbs, K-55, ST & C csg. was set @ 1654' and cemented w/125 sx of Class 'B' + 10% salt on 7/17/80.

Cement top from CBL - 800' Minimum formation Temp. - 95°
Cement Slurry Temp. - 60° F Time cement in place - 2 PM on 7/17/80

Date of csg. test - 8/6/80

Test pressure - 800 psi Period of Test - 30 min.

Result - Held okay



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Kay J. Kattenbach TITLE District Engineer DATE September 2, 1980

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE SEP 5 1980

CONDITIONS OF APPROVAL, IF ANY: