

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-85

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
LG-8608

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator REESE AND JONES	8. Farm or Lease Name High Plains State
3. Address of Operator Suite 402, 20 First Plaza, Albuquerque, NM 87102	9. Well No. 1
4. Location of Well UNIT LETTER <u>0</u> , <u>334</u> FEET FROM THE <u>South</u> LINE AND <u>1572</u> FEET FROM THE <u>East</u> LINE, SECTION <u>36</u> TOWNSHIP <u>16N</u> RANGE <u>18W</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, CR, etc.) 6815 DF	12. County McKinley

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 9 7/8" hole at 2:00 AM, 2-24-81. Drilled to 124'. Ran 3 joints of 7 5/8", K-55, 28# csg with Tex. Pat. shoe, Total equipment 110' set at 121'. Cemented w/60 sxs of Class B w/ 3% CaCl₂. POB at 10:00 AM, 2-24-81, cement circulated. After 12 hours, tested casing w/425 psi for 30", held OK. Drilled 6 3/4" hole to TD of 3260'. Ran electric sonic induction log. Plan to P&A.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Morris B. Jones</u>	TITLE <u>Morris B. Jones, Engineer</u>	DATE <u>3-6-81</u>
Original Signed by FRANK T. CHAVEZ	SUPERVISOR DISTRICT <u>3</u>	DATE <u>MAR 9 1981</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		