

Daily Report

A - PLUS WELL SERVICE

15456

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211

Rig No. 6 P# 2

Date THUR 8-19-99

Well No. Thurds Drivht Location Sec 33, T4N, R4W Company. NMOLD

FROM	TO	DESCRIPTION OF OPERATION
5:00	6:30	DRIVE TO WEL
6:30	7:00	Service equip HSM on eye protection
7:00	7:30	Rd. Road again P/T 2 3/8 tbg to 400' Hld OK
7:30	8:00	Well head 350' on 1 1/2" 5/8 code 4 1 tbg pump
8:00	8:45	ND wellhead, NW Bore + test
8:45		PROD w/ 2 1/4 tbg 2 3/8 + tally (282') plus 1-10
		+ 1-2' sub total 792' of 2 3/8 tbg lay-down
	9:15	tbg pump
9:15		T/H w/ 2 1/4 tbg, pick-up 1 ft 4 tag 10' stick-up
	9:45	tag at 806'
9:45		circulate hole clean w/ 8 BBLs circulate about 3 BBLs
	10:00	in metal pit
10:00		Pump Plug #1 w/ 2 1/4 sxs B-cement 15-lb w/ 2 3/8 s/c
	10:30	(806-556) TOL 531'
10:30	1:30	WOC
1:30		Pick-up 3' plugging sub, T/H w/ 8 staves, pick-up 1 ft +
	2:00	tag w/ 1 1/2" stick-up Tag TOL at 538'
2:00	2:15	lay down 9' tbg, standbank 4 staves
2:15	2:30	P/T 4 1/2 to 300 PSE Hld OK
2:30	2:45	Ref at 150' w/ 2 shots 3-1 1/2 b-wires
2:45	3:00	attempted to get circulation outside 4 1/2 csg, pressures
		upto 500' w/ 1 1/2 sxs, wouldnt circulate, OK break-off any
3:00	3:15	Pick-up 3' plugging sub, T/H w/ 8 tbg to 264'
3:15	3:45	standbld Pump Plug #2 w/ 2 1/4 sxs B-cement 15-lb, circulate
		1 BBL good cement out handbld 4 1/2 csg shut-in well
3:45	5:00	R.D. P.T.W.S 4 rig
5:00	6:20	dig. well, cut off & install marker cement down 4 1/2 csg
		used 8 sxs to fill 10' down
		MOL

Fuel & Motor Oil

Rental Equipment

Cementing Plug #1 2 1/4 sxs

Wireline

Water Hauled

Cement Retainers

Plug #2 2 1/4 sxs

Plug #3 2 1/4 sxs

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Bill Randall	12		
Operator	Sam Stuart	20		12 1/2

Helper	Robert Velazquez			12 1/2
Helper	Victor Celis			12 1/2
Helper	Horacio Bucella			12 1/3

K11029400

Cost 5409.92

Date _____