

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole		7. Unit Agreement Name
2. Name of Operator NEW MEXICO AND ARIZONA LAND COMPANY		8. Farm or Lease Name NZ 9
3. Address of Operator Brana Corp, First Interstate Bldg, Suite 1223, Albuq, NM 87102		9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> , <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>9</u> TOWNSHIP <u>20N</u> RANGE <u>12W</u> NMPM.		10. Field and Pool, or Wildcat Wildcat (MV Pt. Lk.)
15. Elevation (Show whether DF, RT, GR, etc.) 6137 Gr.		12. County McKinley

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On September 10, 1982, moved in James Drilling Company rig and spudded 9 7/8" at 2:10PM. Drilled to 125' and set 3 jts, 7 5/8", J, 26.40# casing, TE 116' set at 122'. Cemented w/50sxs Class B w/2% CaCl<sub>2</sub>. Cement circulated POB @ 6:00 PM, 9-10, 1982. After 12 hours drlg cement and tested BOP and csg with 500 psi for 15", no pressure drop. Drill 6 1/4" hole to 1200'. Ran Ind-Elec and Den logs to TD. ~~Run well on September 13, 1982.~~



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Morris B. Jones, Engineer DATE Sept. 14, 1982

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT 3 DATE SEP 15 1982

CONDITIONS OF APPROVAL, IF ANY: