

(SUBMIT IN TRIPLICATE)

Indian Agency Dulce

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Jicarilla-Apache

Allottee Contract 158

Lease No. _____

			X

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 14, 1963

Well No. 6-A is located 790 ft. from N line and 790 ft. from E line of sec. 13

NE/4 Sec. 13
(1/4 Sec. and Sec. No.)

23N
(Twp.)

3W
(Range)

N.M.P.M.
(Meridian)

Undesignated P.C.
(Field)

Rio Arriba
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 7221 ft. (est.)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 4-27-63 Western Company jet perforated 4 1/2" casing w/ 2 holes/ft. the P.C. Sand from 3076-3096', total 20' zone w/ 40 holes.
- 4-27-63 Western Company fraced using 40,000 gals treated water and 40,000 lbs. 20-40 sand. Formation broke at 3300', fraced with 1500-1800 lbs. pressure, 38 bbls. per minute rate.
- 5-28-63 Completion unit ran 102 gals. 2-3/8" tubing, landed at 3092'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company S. F. Wagenseller & J. J. August

Address 170 So. Beverly Drive
Beverly Hills, California

By J. J. August
Title Operator