

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Jicarilla Indians
Lease No. Contract NO. 39
Unit _____
Co. Lee. 163112

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		<u>Report of drill stem test</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Jicarilla Apache Tribe
of Indians "C"

Hobbs, New Mexico May 13, 19 55

Well No. 1 is located 614 ft. from [X] line and 951 ft. from [W] line of sec. 4

SW/4 of SW/4 of Sec. 4 23-N 5-W NM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)


Wilcoast Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is Later ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drill stem test #5 from 5379 to 5423 feet: Tool open 1 hour, weak blow throughout test. One-inch top and 3/4-inch bottom chokes. Initial and final mud 2625#. Minimum and maximum flow 0#. Build up pressure after 30 minutes shut-in 0#. Recovered 15' drilling mud. Salt content in ditch and test 500 PPM. No shows of oil or gas.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Humble Oil & Refining Company

Address Box 2347

Hobbs, New Mexico

By M. M. Rogers

Title District Superintendent

