5 USGS 1 SUG 2 F81e

Form 9-881 a (Feb. 1961)

X

(SUBMIT IN TRIPLICATE)

Budget Bureau No. 42-R358.4. Approval expires 12-31-60. Land Office Santa Fe Lease No. SF 078272-A Unit

UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

						E		\mathbb{V}	E
SLINDRY	NOTICES	AND	REPORTS	ON	1 ' 1 1				

	HAY 1	idol
NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING. S. CTOLOGIO/ SUBSEQUENT REPORT OF ALTERING CASING. F/ANDICTOCH, H. SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR. SUBSEQUENT REPORT OF ABANDONMENT. SUPPLEMENTARY WELL HISTORY.	
(INDICATE ABOVE BY CHECK MARK N	ATURE OF REPORT, NOTICE, OR OTHER DATA) May 16, 1961	·-

Campos Well No. 2-4 is lo	cated 1830 ft. fro	m_ S line a	nd 1980 ft. from W	line of sec. 4
NE-SW Sec. 4	23N	ເລງ 7W	N.M.P.M. (Meridian)	OFFEILE
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)		
Wildcat		iba	New Mexi	CO Terfilippy)
(Field)	(Count	y or Subdivision)	(State or	Territory 1
The elevation of the derri	ick floor above sea	level is 7280	<u>).</u> ft.	1 9 1961

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding joing points, and all other important proposed work)

T.D. Perf. Gallup 5908--5898 w/ 2 SPF, 5898-88 w/ 4 SPF, 5876-28 w/ 2 SPF, 5798-5784 w/ 4 spr. swr w/ 110,000 # sand & 70,826 gals. wtr. 2100, max. 3500, min. 2500, stnd. 1000 psi. I.R. 44.3 BPM. Set drillable b.p. at 5750' Perf. w/ 4 SPF, 5698-90 & 5680-62 SWF w/40,000# sand & 28,500 gals. wtr. B D 1700, max. 3500, min. 2700, stnd. 1400, I.R. 44.4 BPM. Drilled BP and Ran 186 jts. of 2 3/8" tbg. T E 5897 set at 5905'. Swb. well. Well started flowing on May 16, 1961. R R

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.					
Company Val R. Reese & Associates,	Inc.				
Address Lobby, Simms Building	Original Signed by				
Albuquerque, New Mexico	By MORRIS B. JONES Morris B. Jones				
	Title Engineer				
***************************************	cpo 9.620.40				