

(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla, N. M.

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Jicarilla Apache

Allettee Contract #157

Lease No. _____

I			

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Completion Report</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 22, 1960

Well No. Jicarilla A
10-6 is located 790 ft. from N line and 790 ft. from E line of sec. 6

Range 23 E 2 W N.M.P.M.
(4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Undesignated Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7204 ft. (est.)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

10-10-60 Western Company jet perforated $\frac{1}{2}$ " casing w/ 2 holes per ft.
3014' - 3020', 3022' - 3026', 3040' - 3050'.
Frased with 10,000 gal. water, 30,000# sand.
Formation broke at 2700#. Max. trtg. press. 2200#, Min. trtg.
press. 1900#. Injection rate 35.8 bbls./min.

10-11-60 Completion unit run 2-3/8" OD - 4.7# - J-55 Tubing, to 3070 ft.
with perforated nipple 3058' - 3062'.

Well Shut-in, waiting S.I.F.I.P.

I understand that this plan of work must receive approval in writing by the Geological Survey before operation.

Company J. J. August & S. F. Wagnerseller

Address 170 So. Beverly Drive

Beverly Hills, California

By [Signature]
Title Operator

