

## NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)


Name of Company <b>Val R. Reese &amp; Associates, Inc.</b>		Address <b>Lobby of Simms Bldg., Albuquerque, N. Mex.</b>			
Lease <b>Reynolds</b>	Well No. <b>1-2</b>	Unit Letter <b>A</b>	Section <b>2</b>	Township <b>23N</b>	Range <b>6W</b>
Date Work Performed <b>April 20, 1961</b>	Pool <b>Wildcat</b>			County <b>Rio Arriba</b>	

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled 7-7/8" hole to 5900'. Ran ES-Ind. log to 5887'. Ran 186 joints of 4-1/2" 9.5#, J casing. Total equipment 5888' set at 5900'. Cemented w/100 sx cement w/6% gel & 50 sx regular. Bumped plug with 2500 psi. P.O.B. at 6:30 A.M., 4-21-61.



Witnessed by <b>Morris B. Jones</b>	Position <b>Engineer</b>	Company <b>Val R. Reese &amp; Assoc., Inc.</b>
--	-----------------------------	---

## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

## ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

## RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <b>Original Signed Emery C. Arnold</b>	Name  <b>Morris B. Jones</b>
Title <b>Supervisor Dist. # 3</b>	Position <b>Engineer</b>
Date <b>APR 28 1961</b>	Company <b>Val R. Reese &amp; Assoc., Inc.</b>