

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-B1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

CONTRACT NO. 160

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

JICARILLA

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

JICARILLA E 160

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

SO BLANCO PC

11. SEC. T. R. E. OR DEK. AND SURVEY OR AREA

12-23N-2W

12. COUNTY OR PARISH

RIO ARriba

13. STATE

NEW MEXICO

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

DYNA RAY OIL AND GAS CO., INC.

3. ADDRESS OF OPERATOR

4101 E. Louisiana Avenue, Denver, Colorado, 80222

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

1675' from north line

1190' from west line

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7441 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐


ABANDONMENT* ☒

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Plugged and abandoned as follows:

1. Placed 50 sack cement plug across perforations from 3168-3184'. Top of plug at 3130'.
2. Cut off 4 1/2" casing at 1423'. Placed 50 sack cement plug on top of 4 1/2" stub. Pulled casing.
3. Pumped 25 sacks into surface casing.
4. Erected dry hole marker.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See instructions on Reverse Side