

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 396

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Apache Hills

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Ballard PC

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 17-T23N-R3W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

N.M.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ GAS ☒ OTHER ☐  
WELL WELL

2. NAME OF OPERATOR

Jack A. Cole

3. ADDRESS OF OPERATOR

P. O. Box 191, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface 1770/S and 1850/W Sec. 17-T23N-R3W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7360 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON\* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) Running Casing ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

2-17-79 Spudded well. Cemented 8 5/8 surface casing at 129' KB w/100 sacks. WOC 12 hours.

2-19-79 Reached TD 3195'. Ran Schlumberger ES-Ind and GR Density log. Ran 79 joints 4 1/2", 9.5 lb. casing. Cemented 3179 at 3189' KB w/200 sacks 50-50 poz, 2% CaCl2, 6% salt. PD 10:00 p.m. FC at 3149'. Pressured to 2000 psi. Held okay. WOC. Released rig.

2-22-79 - Cleaned up location and filled in pits.

Will complete well when weather and roads permit.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator

DATE February 26, 1979

(This space for Federal or State office use)

APPROVED BY

TITLE

U. S. DATE

CONDITIONS OF APPROVAL, IF ANY:

CHARGE, R. A.