

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 159

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Apache

9. WELL NO.

16

10. FIELD AND POOL, OR WILDCAT

South Blanco

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

6-23N-2W-NMPPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

SHERMAN F. WAGENSELLER

3. ADDRESS OF OPERATOR

Morris B. Jones, 1223 Bank of N.M. Bldg., Albuquerque, NM 87101

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1600 fnl & 790 fwl

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7112 RKB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐


REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT ☐

Casing- Production string
(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log forms)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*



PBTD: 3050'

Drilled 7 7/8" hole to 3092', ran Gamma Ray and ES log to TD of 3092 on August 29, 1980.

Ran 77 jts of 4 1/2" K, 10.5# casing, Total equipment 3082.49 set at 3089'. Float insert at 3050'. Cemented with 100 sxs of 50-50 Pozmix, full returns during cementing operations. POB @ 6:30 PM, 8-30-80.

After 18 hours, tested casing for 30" with 1250 psi, no pressure drop. Now waiting on completion tools.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Morris B. Jones, Engineer DATE Sept. 2, 1980

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

SEP 10 1980

BY

FARMINGTON DISTRICT

*See Instructions on Reverse Side

NMOCC