

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form Approved
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. Contract No. 167	
2. NAME OF OPERATOR Dave M. Thomas, Jr.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache	
3. ADDRESS OF OPERATOR P. O. Box 2026, Farmington, N.M. 87401		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 790'FNL, 790'FWL		8. FARM OR LEASE NAME Amerada Jicarilla	
14. PERMIT NO.		9. WELL NO. 2	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7147'GL, 7160'DF, 7161'KB		10. FIELD AND POOL, OR WILDCAT Chacon Dakota Assoc.	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 11-T23N-R3W NMPM	
		12. COUNTY OR PARISH Rio Arriba	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5:00 p.m. 8/15/80 Spud well.

8/16/80 TD 290: Ran 8 joints 8 5/8", 24.0 lb., K-55 casing 275.91 set at 289.91' with 275 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement circulated approximately 5 barrels. Plug down 12:30 a.m. 8/16/80 Pressure test with 500 psig. Test OK.

FOR: DAVE M. THOMAS, JR.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dewayne Blacett
Dewayne Blacett

TITLE

Production Foreman, &
Walsh Engineering &
Production Corporation

DATE August 18, 1980

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

AUG 20 1980

FARMINGTON DISTRICT

BY

*See Instructions on Reverse Side

NMOCC