

Form 9-331
Dec. 1973Form Approved.
Budget Bureau No. 42-R1424UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other2. NAME OF OPERATOR
Dugan Production Corp.3. ADDRESS OF OPERATOR
P O Box 208, Farmington, NM 874014. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 660' FNL - 330' FWL
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☒ 4½" csg.

5. LEASE

S.F. 080230

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Sapp

9. WELL NO.

#2

10. FIELD OR WILDCAT NAME

Escrito Gallup

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 5 T23N R7W

12. COUNTY OR PARISH

Rio Arriba


13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
7030' GL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)



17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1-16-81 Rigged up and ran 140 jts 4½" OD, 10.5#, K-55, 8 Rd., ST&C csg. T.E. 5751.46 set at 5727' RKB. Cemented first stage w/ 100 sx class "B" plus 4% gel and ¼# Gilsonite per sx and ¼# Flocele per sx. Spearhead job w/ 10 bbls mud flush. (Total slurry 297 cu. ft.) Good mud returns while cementing. Reciprocated pipe OK while cementing. Opened stage tool at 4671'. Circulated four hours with rig pump. Cemented second stage w/ 450 sx 65-35 + 12% gel followed by 100 sx class "B" plus 4% gel & ¼# Flocele per sx. Spearhead job w/ 10 bbls mud flush. (Total slurry 1489 cu. ft.) Good mud returns while cementing. Closed stage tool w/ 2000 psi. Held OK. Job complete at 10:15 p.m. 1-15-81. Set csg. slips. Cut off csg and released rig at 12:00 midnight 1-15-81.

18. I hereby certify that the foregoing is true and correct

SIGNED Thomas A. Dugan

TITLE

Agent

DATE

1-21-81

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

FARMINGTON DISTRICT

NMOCC