

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

JIC 167

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

J. Apache "1"

9. WELL NO.

9

10. FIELD AND POOL, OR WHICHA

S. Blanco Pictured Cliffs

11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA

Sec. 1, T23N, R3E

12. COUNTY OR PARISH 13. STATE

Rio Arriba

NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Amerinda Hess Corporation

3. ADDRESS OF OPERATOR

Desa D, Monument, New Mexico 88265

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)

At surface
12,000' FSL & 1,000' JCL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7231' GL

16

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Operations

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work).*

Spudded 11" hole @ PM 6-1-81. Drld. 11" hole to 384'. Ran 9 jts 7 5/8" 26.4# csg. set at 379' & cemented w/220 sks. class H cement. Cement circ. est. 99 sks. out. WOC Drld. float shoe & 20' of cement & tested w/1000# Drld. 6 3/4" hole fr. 384' to 3213'. Circ. & cond. hole. Ran DIL/Focus log w/OR fr. TD to 379'. Ran CNL/Densilog w/OR & caliper fr. 3213' to surface. Shot 25 sidewall cores & recovered 22. Ran 103 jts 2 7/8 OD EUE 6.5# tbg. as csg. set at 3211' & cemented w/total of 719 sks. class H cement w/additives. Circ. out 25 bbl. good cement. Set slips, installed well head and released drlg. rig @ 6 AM 6-7-81. Closed in pending completion.



18. I hereby certify that the foregoing is true and correct

SIGNED E.B. Fisher

TITLE Supv. Adm. Ser.

DATE 6-18-81

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

*See Instructions on Reverse Side

JUL 2 1981

NMOCC

BY 2