

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
Contract #159

6. IF INDIAN ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Apache 18

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

South Blanco

11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA

18-23N-2W-NMPM

12. COUNTY OR PARISH 13. STATE

RioArriba

NM

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR

SHERMAN F. WAGENSELLER

3. ADDRESS OF OPERATOR

%Brana Corp, First Interstate Bldg. Suite 1223, Albq., NM 87102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface **790' fnl and fwl**

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7288Gr.

16. **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT*

Supplemental History

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in James Drilling Company Rig#1 and spudded 11 1/2" hole at 12:15 PM, 12-21-81. Drilled to 102' and ran 3 jts of 8 5/8", J, 32# csg w/TP shoe. TE 99' set @ 101'. Cemented w/65 sxs of Class A cement. POB @ 3:30 PM, 12-21-81. Cement circulated. Shut rig down until 12-26-81. On 12-26-81, tested casing with 725 psi for 30", no pressure drop. Drilled 6 3/4" hole to 3150' TD. Reached TD @ 5:15 AM, 12-31-81. Ran Gamma Ray, Density, Res and SP logs to TD. Ran 73 jts of 4 1/2", J, 10.5#, csg, total equipment 3128', set at 3130' (ground level). Cemented w/ 150 sxs Class A cement, POB @ 7:15 PM, 12-31-81. Moved off rig, now waiting on completion rig.



18. I hereby certify that the foregoing is true and correct

SIGNED

[Signature]

TITLE **Engineer, BRANA CORPORATION**

DATE **1-4-82**

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

DATE

JAN 07 1982

*See Instructions on Reverse Side

NMOCC

BY **SMH**