

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

Contract #162

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Apache

9. WELL NO.

20

10. FIELD AND POOL, OR WILDCAT

South Blanco PC

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

17-23N-2W-NMPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1.

OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

SHERMAN F. WAGENSELLER

3. ADDRESS OF OPERATOR

Brana Corp., 1223 First Interstate Bldg, Albuq, NM 87102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

At surface 790' fsl and 790' fel

RECEIVED
NOV 07 1983
BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7360 Gr.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☒(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On October 19, 1983, tested 4½" casing with 1750 psig for 30", no pressure drop. Perf. 3052 -59 and 3072 -77, total of 12' @ 2SPF with 0.43" entry hole. Recemented with 200 CF of Class B cement. Cement circulated.

On October 24, drilled out approx. 100' of cement and tested casing with 1800 psig for 30", no pressure drop. Re-perf well from 3052-59 and 3072-77 a total of 12' @ 2SPF with 0.43" entry hole. Spotted 250 gals of 15% HCL before perforating. SWF with 22,806 gals of treated water and 30M# of 20-40 sand. BD 1400 psi, TP 1100 psi, Avg IR 42 BPM. After 3 hours bleed pressure to zero and ran 102 jts of 2 3/8", 4.7#, 8Rd, J-55 tubing, total equipment 3101' set at 3111'. Swab well in and blow to clean up for test. 10-29-83 Well SI for IP

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Morris B. Jones, Engineer

DATE 11-03-83

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side