

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME Jicarilla	
2. NAME OF OPERATOR SHERMAN F. WAGENSELLER		8. FARM OR LEASE NAME Contract #159 Mobil Apache 18	
3. ADDRESS OF OPERATOR Brana Corp., 1223 First Interstate Bldg, Albuquerque, NM 87102		9. WELL NO. 3	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 790' fw1 and 2310' fs1		10. FIELD AND POOL, OR WILDCAT South Blanco PC	
14. PERMIT NO.		11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA 18-23N-2W	
15. ELEVATIONS (Show whether at or below ground surface) 7303 GF		12. COUNTY OR PARISH Rio Arriba	
		13. STATE NM	

RECEIVED
OCT 24 1983

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other)

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) Supplemental History

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 9 7/8" hole at 12:00 (noon) 10-10-83. Drilled to 112' and set 100' of 7", 23#, J casg, total equipment 100' set at 110'. Cemented w/68 CF of Class B cement w/2% CaCl_2 , cement circulated. POB @ 3:00 PM 10-10-83. After 10 hours, tested casing w/950 psi for 30", no pressure drop. Drilled 6 1/4" hole to a total depth of 3200' with natural gel type muds. Ran elec. logs (GR, D & SP). Ran 79jts of 4 1/2", 10.5#, J. 8 RD casing, total equipment 3165' set @ 3175'. Cemented w/ 122 CF of Class B w/2% CaCl_2 and 515 CF of Pozmix. Cement circulated. POB @ 1:30 PM, 10-14-83. Waiting on completion rig.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Morris B. Jones, Engineer

DATE 10-17-83

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

OCT 28 1983

*See Instructions on Reverse Side

NMOCC

FARMINGTON RESOURCE AREA

BY

Sm m