

```

*****
* DUNN #2 ID : 5882 *
* LYBROOK GAL/UNDES DK AFE : *
* ESCRITO *
* RIO ARRIBA , NM OPERATED *
*****

```

REMARKS

***** 1/13/1984 ***** (CONTINUED)

- * VAL FROM BUREAU OF LAND MANAGEMENT TO PLUG AND ABANDON. NOW CONDITION
 - * HOLE AND LAYING DOWN DRILL PIPE.
- DRLG 7-7/8" HOLE TO FIND ORIGINAL HOLE. SHUT DOWN @ 1918' KB & CIRC FOR 8-1/2 HRS. AFTER 8-1/2 HRS, WAITING ON ORDERS. TOOH W/BIT #9 & L/D D.P. & D.C. START IN HOLE W/D.P. TO SET CEMENT PLUGS. HIT BRIDGES 651' KB. TOOH W/D.P. & R/U 1 STD D.C. & MILL TOOTH BIT & TIH TO 1710'. P.O.; CIRC TO CLEAN HOLE @ 1710'. TIME BREAKDOWN: DRLG 3-3/4 HRS. WASH/REAM 2 HRS. CIRC 8-1/2 HRS. L/D D.P. 9-1/2 HRS. SURVEYS 1/4 HR.

***** 1/14/1984 *****

- TTIME BREAKDOWN: CIRC - 2-3/4 HRS., TRIP-L.D.DP - 5-1/4 HRS., CEMENT T2-1/4 HRS., NIPPLE DOWN - 1-3/4 HR.
- * PLUGGED AND ABANDONED DUE TO MECHANICAL PROBLEMS.
 - * FINAL REPORT.
- TOOH W/17 STANDS DP & LAY DOWN DC & BIT. TIH TO 1589' KB W/DP & SET 1ST CMT PLUG W/65 SX (77 CU.FT.) CLASS 'B' CMT. LAY DOWN 33 JTS DP TO 683' KB & SET 2ND PLUG W/45 SX (53 CU.FT.) CLASS 'B' CMT. LAY DOWN 8 JTS DP TO 309' KB. SET 3RD PLUG W/30 SX (35 CU.FT.) CLASS 'B'. LAY DOWN REST DP & R/D BOP. SET 4TH PLUG @ SURFACE W/20 SX (23 CU.FT.) CLASS 'B' CMT. CUT OFF CSG HEAD & WELD UP DRY HOLE MARKER. RELEASE RIG @ 6:00 P.M. ON 01-13-84. REPORT DROPPED.