



(SUBMIT IN TRIPLICATE)

APR 18 1961 UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Santa Fe, N.M.

Land Office **SF 951160-F**
Lease No. _____
Unit **L**

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 13, 19 **61**

Well No. **3** is located **1435** ft. from **N** line and **1155** ft. from **W** line of sec. **21**
NW 1/4 SW 1/4 **18N** **3W** **N.M.P.M.**
 (Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat **Sandoval** **New Mexico**
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **6683** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

A 6-5/8" hole was drilled to a total depth of 1000 feet with rotary drill. 4-1/2" pipe was set to 973 feet and cemented by the Dowell Company a successful cut off was effected. The well was then perforated by the Welox Company from 658' to 668' and from 764' to 774'. The well was then swabbed for 48 hours and produced 4 barrels of 36 gravity oil the first 24 hours and 8 barrels of 36 gravity oil the second 24 hours. Due to unpassable roads and inclement weather the well was not pumping in March, but tubing and rods are now being placed in the well and pumping jack is on location and this well will be producing into the tanks by April 16th. Tanks and treater are installed. Thirty Two feet of 8-5/8" surface casing set with cement.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Francis L. Harvey**
Box 990
 Address **Wichita Falls, Texas**
 By *Francis L. Harvey*
 Title **Owner**