


(SUBMIT IN TRIPPLICATE)

Indian Agency SiemvillaTulsaAllottee SiemvillaLease No. Contract 990Tract 990UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 25, 1959

Well No. 1 is located 990 ft. from N line and 990 ft. from E line of sec. 8

NE 1/4 Sec. 8 (1/4 Sec. and Sec. No.) SW (Twp.) AN (Range) N.M.P.M. (Meridian)

Undesignated (Field) Sanford (County or Subdivision) OK (State or Territory)

The elevation of the derrick floor above sea level is 6000 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate landing jobs, cementing points, and all other important proposed work)

It is our intention to set a Baker GI Bridge Plug at 5100' w/4 in. cement on top to fill to 5050'. We then intend to perforate 3 1/2" OD casing 4067-40' (1') with 4 holes, run dry test, and then continue perforating 3 1/2" OD casing in the New Verde Section with 4 holes per ft. as follows: 3970-3980', 3970-3980', 4004-4009', 4002-4003' & 4012-4007'.

Free down 3 1/2" OD casing thru above listed perforations with 40,000# of 20/40 mesh and 40,000 gals. loose oil and 140 rubber balls.

Run 2 1/2" tubing and Gulburnum Packer, mob and test. Failed tubing & packer. Run Retrievable Plug.

Perforate 3 1/2" OD casing 3000-30' (12') 40 holes. Free w/20,000# mesh & 20,000 gals. lvs. oil. Run 2 1/2" tubing & Gulburnum Packer, mob & test. Pull tubing & Retrievable Plug & complete.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Partial approval was given 2/25/59 by Mr. Phil McArthur to commence this work.

Company SKELLY OIL COMPANY

Box 426

Address Farmington, New MexicoBy (Signed) P. E. CosperTitle District Superintendent

