

UNITED STATE
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM 053060-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Torreon

9. WELL NO.

1-13

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

13, T19N, R3W, NMPM

12. COUNTY OR PARISH

Sandoval

13. STATE
N.M.1. OIL WELL ☒ GAS WELL ☒ OTHER ?

2. NAME OF OPERATOR

Bco, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 669 Santa Fe, N.M.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2310' FSL 990' FWL Sec 13, T19N, R3W, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7027 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☒ Plug Back & set casing(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-31-1963, drilled 12 1/4" hole to 123' set 123' of 8 5/8" 23# casing. Cemented with 75 sacks 3 % CaCl. Circulated cement rigged up to drill tested cement and started drilling 6 3/4" hole. Cored interval 5425-5480. Nov. 21, 1963 reached TD of 5632 and ran induction electrical log. Nov. 22, 1963 recieved verbal approval from Richard Krah1 to plug back as follows which was performed Nov 22, 1963. 5450-5632 with 60 sacks cement. 4450-4550 with 125 sacks cement. Set 4 1/2" casing at 3383 and cemented with 125 sacks 3 % CaCl cement. 11-24-1963, perforated 3240-66 and fracked with 40,000 lbs 20-40 sand and 40,700 gallons water. Then set packer at 3200 and perforated 3182-96, 3154-68, 3118-26, and 3066-92 and fracked with 40,000 lbs 20-40 sand and 41,000 gallons water. 11-25 drilled out plug and commenced swabbing. Swabbed through 12-3-1963 and recieved nothing but water. Decided to wait until spring and decide what to do with well, Will probably swab a little bit more and if we don't get anything but water we will probably plug well.

RECEIVED

APR 14 1964

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

RECEIVED

APR 15 1964

OIL CON. COM.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED

Harry R. Bygbee

TITLE

Vice President

DATE

4-12-64

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side