

17. (Cont'd)

- 12/14/71 Drilled 6 1/8" hole to 5500' with no shows of oil or gas. Plugged back to 4210' with C.I. Bridge Plug. (Note: Verbal plug back permission granted by Mr. Long, U.S.G.S., Durango, Colorado.)
- 12/17/71 Ran 2 7/8" tubing and set at 3947'. Perf. from 3974-90 with 64 total shots. SI over night with 12 hrs. SI tubing pressure of 250#. Opened well up and started flowing some oil. Continued to test.
- 12/27/71 Installing artificial lift equipment.

