

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-B1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 2781

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Petco-Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 19, T-18-N, R-4-W,
N.M.P.M.

12. COUNTY OR PARISH

Sandoval

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. NAME OF OPERATOR The Eastland Oil Company
3. ADDRESS OF OPERATOR 704 Western United Life Building, Midland, Texas 79701	14. PERMIT NO.
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980 feet from North line, 330 feet from the East line	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6528' GR, 6531' RT

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Casing settingsREPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

XX

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 7-7/8" hole at 3:30 p.m., 4-5-74, and drilled to 34 feet. Ran 1 joint 7", 23# casing set at 34'. Cemented with 5 sacks reg. cement. Cement in place at 4:30 p.m., 4-5-74. Let cement set 16 hours. Drilled out with 4-3/4" hole at 8:00 a.m., 4-6-74. Drilled to 1,445', T.D. 4-9-74. Ran electric logs. Set cement plug in 4-3/4" hole from 400 to 500 feet with 15 sacks reg. cement. Reamed hole from 4-3/4" to 6-1/4 to 380', top of plug. Ran 16 joints 4-1/2", 11# line pipe as casing set at 354' and cemented with 50 sacks Class A cement. Cement in place at 4:00 p.m., 4-11-74. Allowed cement to set 88 hours. Tested casing with 600 psi - O.K. Drilled out plug at 8:00 a.m., 4-15-74.

18. I hereby certify that the foregoing is true and correct

SIGNED Philip E. HualTITLE SuperintendentDATE April 16, 1974

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

*See Instructions on Reverse Side