

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 428

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 428

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Ballard Picture Cliff

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T23N, R4W

12. COUNTY OR PARISH 13. STATE

Sandoval

N.M.

1. OIL ☐ WELL GAS ☒ WELL OTHER

2. NAME OF OPERATOR

J. Gregory Merrion and Robert L. Bayless

3. ADDRESS OF OPERATOR

P.O. Box 1541, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

990 FSL and 990 FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6869 ft. G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Drilling

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-05-77 Move in, rig up Wilson Drilling Co. Drill 9-3/4" hole and set 95' of 7" casing. Fleet cemented with 40 sax. WOCT.

8-08-77 Drilling out under surface with 5" bit.

8-09-77 Drilling at 725 ft.

8-10-77 Drilling at 1250 ft.

8-11-77 Drilling at 1840 ft.

8-12-77 Shut down at 2120 ft. for rain & flooding

8-13-77 Shut down for weather.

to

8-15-77

8-16-77 Conditioning mud and hole. Begin drilling.

8-17-77 Drilling; hole unstable at 2250 ft.

8-18-77 Drilling at 2490 ft.

(Over)

18. I hereby certify that the foregoing is true and correct

SIGNED

Steven S. Quinn

TITLE

Engineer

DATE

Aug. 22, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

Instructions

General: This form is designed for submitting proposals to perform certain well operations, and reports of such operations when completed, as indicated, on Federal and Indian lands pursuant to applicable Federal law and regulations, and, if approved or accepted by any State, on all lands in such State, pursuant to applicable State law and regulations. Any necessary special instructions concerning the use of this form and the number of copies to be submitted, particularly with regard to local, area, or regional procedures and practices, either are shown below or will be issued by, or may be obtained from, the local Federal and/or State office.

Item 4: If there are no applicable State requirements, locations on Federal or Indian land should be described in accordance with Federal requirements. Consult local State or Federal office for specific instructions.

Item 17: Proposals to abandon a well and subsequent reports of abandonment should include such special information as is required by local Federal and/or State offices. In addition, such proposals and reports should include reasons for the abandonment; data on any former or present productive zones, or other zones with present significant fluid contents not sealed off by cement or otherwise; depths (top and bottom) and method of placement of cement plugs; mud or other material placed below, between and above plugs; amount, size, method of parting of any casing, liner or tubing pulled and the depth to top of any left in the hole; method of closing top of well; and date well site conditioned for final inspection looking to approval of the abandonment.

G.P.O. : 1973- 780-622 /VIII- 148

8-19 and
8-20-77

TD at 2765' KB. Circulate hole to condition. Lay down drill pipe. Rigged up Birdwell; ran Induction Log to 800 ft. Hit tight spot. Ran 2-7/8", 6.5#/ft., EUE, 10V, J-55 tubing to 1752 ft. K.B. and ran Electric and Density Logs through tubing. Ran tubing on to TD and set at 2757' KB. Cemented with 225 sax Class "G" with 2% gel. Displaced plug followed by wireline to 2729' KB. PBTB. WOCT.