

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form Approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 428

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 428

9. WELL NO.

6

10. FIELD AND POOL, OR WILDCAT

Ballard Pic. Cliffs

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 29, T23N, R4W

12. COUNTY OR PARISH 13. STATE

Sandoval

N.M.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL  
WELL ☐ GAS  
WELL ☒ OTHER

2. NAME OF OPERATOR  
J. Gregory Merrion and Robert L. Bayless

3. ADDRESS OF OPERATOR  
P.O. Box 1541, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

790 FNL and 790 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6917 ft. GL

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud, log, cement

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

04-01-78 Move in, rig up Wilson Drilling Co. Spud 9-3/4" hole to 96 ft. Set 95 ft. of 7", 23 lb./ft., J-55 surface casing with 50 sacks Class "G" cement with 2% CACL<sub>2</sub>. WOCT.

04-04-78 Drilling out from under surface with 5" bit.

04-05-78 Drilling @ 1175 ft.

04-08-78 TD @ 2430 ft. Rig up Birdwell. Ran Electric Log. Ran 104 joints of 2-7/8" EUE, J-55 casing and set @ 2417 ft. KB. Cemented with 225 sacks Class "G" with 250 gallons mudsweep. PBTD @ 2385 ft. KB. WOCT.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE


Engineer

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:



April 11, 1978

RECEIVED

APR 13 1978

U. S. GEOLOGICAL SURVEY  
DURANGO, COLO.

\*See Instructions on Reverse Side