

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract 428

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 428

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Ballard Pic. Cliffs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 30, T23N, R4W

12. COUNTY OR PARISH

Sandoval

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL ☐ GAS ☒
WELL WELL OTHER

2. NAME OF OPERATOR

J. Gregory Merriam & Robert L. Bayless

3. ADDRESS OF OPERATOR

P.O. Box 507, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1650 FEL and 990 FSL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6873 G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spud, Drill, Cement, Log ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-13-78 - Move in, Rig up Wilson Drilling. Spud 9-3/4" hole to 118 ft. Set 118 ft. of 7" -23 lb/ft surface casing w/ 50 sacks.

10-16-78 - Drilling 5-1/8" hole @ 430 ft.

10-17-78 - Drilling @ 900 ft.

10-18-78 - Drilling @ 1500 ft.

10-19-78 - Drilling @ 1940 ft.

10-20-78 - TD @ 2280 ft. Rig up Birdwell; ran Electric and Uncompensated Density Logs. Ran 2-7/8" NUE J-55 10 RD and set @ 2273 ft. K.B. Cemented w/ 225 sacks class G, PBD @ 2253 ft. K.B. Plug down 6:00 p.m. Shut in, waiting on completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

Steven L. Lunn

TITLE

Engineer

DATE 10-23-78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

OCT 24 1978

U. S. GEOLOGICAL SURVEY