

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	5. LEASE DESIGNATION AND SERIAL NO. NM 4565
2. NAME OF OPERATOR J. Gregory Merrion and Robert L. Bayless	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 507, Farmington, NM 87401	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850 FWL and 790 FNL	8. FARM OR LEASE NAME Alemita
14. PERMIT NO.	9. WELL NO. 2
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6762 ft.	10. FIELD AND POOL, OR WILDCAT Rusty Chacra
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 28, T22N, R7W
	12. COUNTY OR PARISH Sandoval
	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

Completion ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

04-12-78 Rig up Blue Jet, Western. Ran Gamma-Ray Collar Log. Ran Cement Bond Log; lost tool @ 1620 ft. KB (bottom of tool). Pulled cable out of head with 2000 lbs. pull. Top of cement found going in between 275 ft. and 300 ft. Perforated 1507-14' w/2PF - .330". Slick water fraced with 25,000 lbs. 10/20 sand and 20,000 gal. KCL water. ISDP 500 PSIG. Treating pressure 1350 PSIG @ 20 BPM. Shut in @ 1:45 PM.

18. I hereby certify that the foregoing is true and correct

SIGNED

Steven A. Schum

TITLE

Engineer

DATE 07-24-78

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

JUL 28 1978

U. S. GEOLOGICAL SURVEY
DENVER, COLO.