

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

Jic. 414

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jic. Apache "L"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT  
Ballard Picture Cliff  
Basin Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 32, T23N, R3W

12. COUNTY OR PARISH 13. STATE

Sandoval New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS  
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Amerada Hess Corporation

3. ADDRESS OF OPERATOR

Box 2040 - Tulsa, Oklahoma 74102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

800' FSL, 800' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7285'GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

MI & RU Aztec Rig #124 and spudded 13-3/4" hole at 8:00 PM 5/31/78 and drilled to 300'. Circ. hole clean. TOH, RU and ran 6 jts. 9-5/8" 32.3# csg. w/guide shoe set at 300' and cemented with a total of 335 sx. Cl."A" Cmt. Pumped plug down with 5000#. Cement in place at 6:42 A.M. 6/2/78. WOC 9-5/8" csg. TIH and drilled out firm cement from 261' to 300' and started drilling out from under 9-5/8" csg. at 8:45 PM. 6/2/78.



18. I hereby certify that the foregoing is true and correct

SIGNED

H.O. Porter

H.O. Porter

TITLE

Supv. Drlg. Admin. Svcs.

DATE

6/12/78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JUN 15 1978