

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 6676

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 29-22-6

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

NE SE Section 29-T22N-R6W

12. COUNTY OR PARISH

Sandoval

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR
Benson Mineral Group, Inc.

3. ADDRESS OF OPERATOR
3200 Anaconda Tower, 555 17th Street, Denver, Colorado 80202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1670' FSL & 1170' FEL, Section 29-T22N-R6W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6928 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other) Set casing

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *


6-23-78: Spud at 21:45. Drl to 102'. Set 98' of 7" casing with 50 sacks cement, circ.

6-24-78: Plug down at 04:00. Test casing to 600 psi. Held OK.

6-25-78: Drilling at 1775'.

6-26-78: Total depth 2150'.

6-27-78: Log. Run 4½" casing to 2004'. Cement with 240 sacks 50-50 poz, 50 sx Class "B" Neat. Plug down at 4:30 6-27-78.

RECEIVED
JUN 30 1978

U.S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

D. C. Ellison

TITLE Production Manager

DATE June 27, 1978

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side