

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other Instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.5. LEASE DESIGNATION AND SERIAL NO.
Contract No. 55-A

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Chacon Jicarilla
Apache "D"9. WELL NO.
10110. FIELD AND POOL OR WILDCAT
Chacon Dakota
Associated11. SEC., T., E., M., OR BLK. AND
SURVEY OR AREA
Sec. 26-T23N-R3W
N.M.P.M.12. COUNTY OR PARISH
Rio Arriba13. STATE
N.M.1. OIL WELL ☒ GAS WELL ☐ OTHER ☐2. NAME OF OPERATOR
DAVE M. THOMAS, JR.3. ADDRESS OF OPERATOR
P.O. Box 2026 Farmington, New Mexico 874014. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FSL, 790' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, ST, GR, etc.)

7373' G.L., 7386' D.F., 7387' K.B.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9/24/78 Spud Well.

9/24/78 T.D. 285' . Ran 6 joints 8-5/8", 24.0 lb. K-55 casing (265.30') set at 278.30' with 225 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement circulated. Pressure test with 500 psig. Test ok.

10/12/78 T.D. 7590'. Ran 220 joints 4-1/2", 10.50 & 11.60, K-55 casing (7579.14') set at 7590.14' with:

First Stage: 510 sacks 50-50 Pozmix with 6-1/4 lbs. Gilsonite and 6 lbs. salt per sack.

Second Stage: 110 sacks 65-35 Pozmix (12% Gel) with 6-1/4 lbs. Gilsonite per sack, followed by 50 sacks Class "B" Neat Cement. Stage Collar at 3274'.

FOR: DAVE M. THOMAS, JR.

18. I hereby certify that the foregoing is true and correct

SIGNED

Ewell N. Walsh, P.E.

TITLE

President, Walsh Engin.
& Prod. Corp.

DATE

11/15/78

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE