

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 55-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chacon Jicarilla
Apache "D"

9. WELL NO.

102

10. FIELD AND POOL, OR WILDCAT

Chacon Dakota
Associated

11. SEC., T., R., M., OR BLK. AND

Sec. 28-T23N-R3W
N.M.P.M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

N.M.

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

DAVE M. THOMAS, JR.

3. ADDRESS OF OPERATOR

P. O. Box 2026 Farmington, N.M. 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7365'G.L., 7378'D.F., 7379'KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10/12/78 Spud Well.

10/13/78 T.D. 280'. Ran 6 joints 8-5/8", 24.0 lb., K-55 casing (263.90') set at 276.90' with 250 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement circulated. Pressure test with 500 psig. Test ok.

10/30/78 T.D. 7556'. Ran 218 joints 4-1/2", 10.50 and 11.60 lb. K-55 casing (7544.14') set and 7556.14 with:

First Stage: 580 sacks 50-50 Pozmix with 6-1/4 lbs. Gilsonite and 6 lbs. salt per sack.

Second Stage: 140 sacks 65-35 Pozmix (12% Gel) with 6-1/4 lbs. Gilsonite per sack, followed by 50 sacks Class "B" Neat Cement. Stage collar at 3240'.

FOR: DAVE M. THOMAS, JR.

18. I hereby certify that the foregoing is true and correct

SIGNED Ewell N. Walsh, P.E.

TITLE

President, Walsh Engin.
& Prod. Corp.

DATE 11/15/78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side