Form 9-331 (May 1963)

UNITED STATES DEPARTMENT OF THE INTERIOR (Other instructions on reverse side)

SUBMIT IN TRIPLICATE*

Form approved. Budget Bureau No. 42-R1424. 5. LEASE DESIGNATION AND MERIAL NO. NM-7239

6. IF INDIAN. ALLOTTEE OR TRIBE NAME

GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME Mesa Chijuilla OIL WELL GAS WELL OTHER 8. FARM OR LEASE NAME NAME OF OPERATOR Federal Benson Mineral Group, Inc. 9. WELL NO. ADDRESS OF OPERATOR 3200 Anaconda Tower, 555 17th Street, Denver, CO 8-21-2 #1 LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) 10. FIELD AND POOL, OR WILDCAT Wildcat At surface 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 1750' FSL and 990' FEL, Section 8-T21N-R2W Section 8-T21N-R2W 14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7159' GR 12. COUNTY OR PARISH 13. STATE MM Sandoval

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: REPAIRING WELL WATER SHUT-OFF PULL OR ALTER CASING TEST WATER SHUT-OFF ALTERING CASING MULTIPLE COMPLETE FRACTURE TREATMENT FRACTURE TREAT ABANDONMENT* SHOOTING OR ACIDIZING ABANDON* SHOOT OR ACIDIZE (Other) Set Surface Casing CHANGE PLANS REPAIR WELL (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) •

4-30-79: Move in and rig up Big "A" Well Service.

Spud 13:30 4-30-79.

Total Depth 330'. Drill 124" hole. 8 5/8" casing set 5-1-79:


at 300' with 300 sacks cement. Plug down at 03:30 5-2-79,

did not circ.

5-3-79: Rig down and move out Big "A" Well Service.

5-4-79: Run 1" washstring outside of casing to 300'. Tag cement top.

Displace cement to surface.



Ada				
18. I hereby certify that the coverage of the and correct SIGNED Paul C. Ellison	TITLE .	Production Manager	DATEMay 9, 1979	
(This space for Federal or State office use)				
APPROVED BYCONDITIONS OF APPROVAL, IF ANY:	TITLE		DATE	