

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
Contract No. 55-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chacon Jicarilla Apache "D"

9. WELL NO.

107

10. FIELD AND POOL, OR WILDCAT

Chacon Dakota Associated

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 25-T23N-R3W
N.M.P.M.

12. COUNTY OR PARISH

13. STATE

Sandoval

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

DAVE M. THOMAS, JR.

3. ADDRESS OF OPERATOR

P. O. Box 2026 Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

990'FNL, 790'FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7403'G.R., 7416'D.F., 7417'K.B.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6/28/79 Spud Well

6/28/79 T.D. 235'. Ran 8 joints 8-5/8", 24.0 lb., K-55 casing (220.10') set at 233.10' with 250 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement circulated. Pressure test with 500 psig. Test ok.

7/15/79 T.D. 7681'. Ran 179 joints 4-1/2", 10.50 & 11.60, K-55 casing (7626.76') set at 7644.86' with:

First Stage: 440 sacks 50-50 Pozmix with 6-1/4 lbs. Gilsonite and 6 lbs. salt per sack.

Second Stage: 125 sacks 65-35 Pozmix (12% Gel) With 6-1/4 lbs. Gilsonite per sack followed by 50 sacks Class "B" Neat Cement. Stage Collar at 3199'.

FOR: DAVE M. THOMAS, JR.

18. I hereby certify that the foregoing is true and correct

SIGNED

Ewell N. Walsh, P.E.

TITLE

President, Walsh Eng. & Prod. Corporation

DATE

JUL 25 1979

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RECEIVED
JUL 23 1979

*See Instructions on Reverse Side