

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. Contract No. 55-A	
2. NAME OF OPERATOR DAVE M. THOMAS, JR.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Jicarilla Apache	
3. ADDRESS OF OPERATOR P.O. Box 2026 Farmington, New Mexico 87401		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' FSL, 980' FWL		8. FARM OR LEASE NAME Chacon Jicarilla Apache "D"	
14. PERMIT NO.		9. WELL NO. 106	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7231' G.L., 7244' D.F., 7245' K.B.		10. FIELD AND POOL, OR WILDCAT Chacon Dakota Associated	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 36-T23N-R3W N.M.P.M.	
		12. COUNTY OR PARISH Sandoval	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7/31/79 Spud Well.
7/31/79 T.D. 260'. Ran 8 joints 8-5/8", 24.0 lb. K-55 casing (244.90') set at 259.90' with 250 sacks Class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement circulated. Pressure test with 500 psig. Test ok.
8/21/79 T.D. 7380'. Ran 226 joints 4-1/2", 10.50 & 11.60, K-55 casing (7346.54') set at 7346.95' with:
First Stage: 440 sacks 50-50 Pozmix with 6-1/4 lbs. Gilsonite and 6 lbs. salt per sack.
Second Stage: 140 sacks 65-35 Pozmix (12% Gel) with 6-1/4 lbs. Gilsonite per sack, followed by 50 sacks Class "B" Neat Cement. Stage Collar set at 3106'.

FOR: DAVE M. THOMAS, JR.

18. I hereby certify that the foregoing is true and correct

SIGNED Ewell N. Walsh, P.E.

TITLE President, Walsh Engr. & Prod. Corp.

DATE 8/21/79

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____