

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other Instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 360

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chacon Amigos

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Chacon Dakota Associated

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 2-T22N-R3W  
N.M.P.M.

12. COUNTY OR PARISH

Sandoval

13. STATE

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

JACK A. COLE

3. ADDRESS OF OPERATOR

P. O. Box 191 Farmington, N.M. 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

790'FNL, 1850'FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7162'GL, 7175'DF, 7176'KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

5/17/80 Spud Well

4/17/80 T.D. 270'. Ran 8 joints 8-5/8", 24.0 lb., K-55 casing (254.49') set at 269.49' with 250 sacks class "B" cement with 3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement Circulated approximately 2 barrels. Pressure test with 500 psig. Test ok.

6/3/80 T.D. 7165'. Ran 177 joints 4-1/2", 10.50 & 11.60, K-55 casing (7184.83') set at 7163.23' with:

First Stage: 510 sacks 50-50 Pozmix with 6-1/4 lbs. Gilsonite and 6 lbs. salt per sack. Calculated top of cement 5463'.

Second Stage: 346 sacks 65-35 Pozmix (12% Gel) with 6-1/4 lbs. Gilsonite per sack, followed by 50 sacks Class "B" Neat Cement. Stage collar at 3655'. Calculated top of cement 2143'.

FOR: JACK A COLE

18. I hereby certify that the foregoing is true and correct

SIGNED EWELL N. WALSH  
Ewell N. Walsh, P.E.


PRESIDENT, WALSH ENGR. & PROD. CORP.

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE



110000

\*See Instructions on Reverse Side